Intake Test

Does the intake pull balls in, does the water wheel lift them, and do the two switches spot a NECTAR? (issue #4, decisions 024, 025, 028)

Names		Date	
Battery voltage at start		Battery at end	

OpMode: Intake Test (Tests group on the Driver Station). **Needs in the config:** `intakeServo`, `waterWheelServo` (Continuous Rotation Servo), `nectarDetectorLeftSwitch`, `nectarDetectorRightSwitch` (Digital Device)

Safety: robot on blocks or on the floor with space around it, hands clear of moving parts, one person ready to press STOP. Nothing moves during INIT; everything starts after START.

Controls (gamepad 1)

Button	Does
HOLD A / B	intake IN / OUT
HOLD X / Y	water wheel UP (to the launcher) / DOWN (clear a jam)
(no button)	the switches are read all the time, even in INIT. Watch the telemetry lines "NECTAR detected", "Nectar left switch", "Nectar right switch"

Steps, in order

#	Do this	Expected	Actual (what happened)	If wrong
1	Hold A	balls go IN		`INTAKE_REVERSED = true`
2	Hold X	balls go UP toward the launcher		`WATER_WHEEL_REVERSED = true`
3	Hold A + X with 3 balls	no jam, no ball flying out		lower `INTAKE_SPEED` / `WATER_WHEEL_SPEED` (0 to 1)
4	Nothing touching the levers	both "not pressed", "NECTAR detected: no"		says PRESSED: switch `NECTAR_SWITCH_WIRING` to the other value
5	Press the LEFT lever by hand	"Nectar left switch: PRESSED", "NECTAR detected: YES"		never changes: try the other channel of that digital port (n / n+1)
6	Press the RIGHT lever by hand	same, for right		same
7	Run a NECTAR (big ball, ~3.6 in) through	YES while it passes		levers too far apart: move them in

#	Do this	Expected	Actual (what happened)	If wrong
8	Run a POLLEN (small ball, ~2.8 in) through	stays "no"		levers too close: move them out

Step 7 and 8, repeat 5 times each. NECTAR detected: ___ / 5. POLLEN wrongly detected: ___ / 5.

Numbers to put into the code: `subsystems/Intake.java`

Constant	Was	New value	Checked by
`INTAKE_REVERSED`	false		
`WATER_WHEEL_REVERSED`	false		
`INTAKE_SPEED`	1.0		
`WATER_WHEEL_SPEED`	1.0		
`NECTAR_SWITCH_WIRING`	NORMALLY_OPEN		

Wiring, for `hardware-config.md` (Intake table)

Device	Hub (CH / EH)	Port
`intakeServo`		servo
`waterWheelServo`		servo
`nectarDetectorLeftSwitch`		digital
`nectarDetectorRightSwitch`		digital

After the test: a coder puts the new numbers into the constants and removes the matching TODO comments; the results go on GitHub issue #4. The filled-in sheet goes with the portfolio entry `docs/portfolio/2026-11-04-intake-and-nectar-detection.md`. Photos of anything surprising!